	APPLICATION No.: 5773			TAP CLEARED			
LOCATION: 507 So.			DATE	BEF.	AFT.	REMARKS	
OWNER: Alton W.	Chase	1					
MEASURES:		rea	_				
3/4"	Copper	May 21,1888					
S from	Blackmer St.	204.3 ft.					
E from W line	Second St.	6.7 ft.					
N from S line	house	3.8 ft.		-			
May 17, 1954 Renewed from property line to inside the cellar.  8 ft. of 3/4" copper tubing Stock supplied and installed by owner's plumber.  May 29, 1962 Renewed from main to 6" inside curb stop. 6 ft. of 3/4" copper tubing 1 lb. wiping solder 1 3/4" cop. to cop. stop  5-8-19: Lead service line replacement program Phase 1 1"COPPER SERVICE, TYPE CU, Diametr1', Water Pressure 100 Contractor P. Gioioso Distance from main to curb stop N/A Distance curb stop to meter 19.5' Distance curb face to curb stop 1.3' Depth of service 4.5' Total length of new pipe installed14.5' Curb stop replaced: NO Size N/A Corporation replaced: no size N/ a Fall valve furnished: yes size 1"							