

APPLICATION No.: 5776

LOCATION: 108 Rockland St

OWNER:

31-313

MEASURES: May 21, 1888

E X Bonney St

99.7 ft

N X S Line Rockland St

9.2 ft

W X E Line House

9.2 ft

1" Copper Service

10/30/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Diameter 1in, Water pressure 90 Type CU

Distance from curb stop to main (ft) 8

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 2

Depth of service(ft) 4.5

Total length of new pipe installed (Ft) 26

Curb stop replaced: No

Corporation replaced: Yes size 1'

Ball valve replaced: Yes size 1"

Remarks: existing 3/4" corp with saddle was used

[illegible]