

APPLICATION No.: 5815

TAP CLEARED



LOCATION: 22 Reynolds

OWNER: Rudolp J. Hebert

MEASURES: 3/4"

Copper

S-29-1888

S from

Weld

169.0 ft.

W from E line

Reynolds

6.7 ft.

S from N line

House

12.2 ft.

January 16, 1964 Renewed from 6" outside curb stop to property line.

1 1/2 ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop

2 lbs. wiping solder 1 Caldwell stop box, complete-long

May 4, 1976 Renewed from the main to the curb stop.

20 ft. - 3/4" Copper tubing 3/4" Curb Stop

Stop Box 3/4" x 1" Fig. 413

- - -

10/6/88: Renewed from prop line to inside cellar (12 ft. ins
prop line) Stock: 12 ft. 3/4" copper tubing
1 - 3/4x3/4 cop to cop cplg. comp at prop line.

=====

12/29/10 - City crew got rods stuck in sewer service,
while repairing sewer service, crew also damaged section
of water service (renewed water service from main to a
point 7 ft)10 ft - 8" PVC pipe, 1 - 8" straight Fernco; 1 bucket
water plug; 7 ft - 3/4" copper tubing; 1 - 3/4" cop to
cop cplg. Foreman: Dennis Monty

DATE

BEF.

AFT.

REMARKS

5/4/76

Reamed

9/29 88393960

[illegible]

CHARGE OUTS

[illegible]