

APPLICATION No.: 5851

TAP CLEARED

LOCATION: 55-57 Dartmouth St.OWNER: Herve Vandal Et UxMEASURES: 5/8" H lead July 5, 1888N from Cottage St. 85.3 ft.E from W line Dartmouth St. 8.6 ft.S from N line house 10.5 ft.

June 27, 1995:

W Walsh, Cont. renewed from main to a point 1ft during
cement lining Stock by city: 1ft 3/4" copper tubing

1- 3/4x5/8 lead-cop adapt. xxs 1-3/4x5/8 Fig 413

Insp. J Rodrigues =====

Street reconstruction Oct 20, 1997

Renewed from main to prop line

Stock: 34ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4 x 5/8 lead-cop adapt. xxs

1- 3/4x5/8 Fig 413 =====

DATE

BEF.

AFT.

REMARKS

6/27/95: tap reamed-W Walsh

Cont.

10/20/97: tap reamed

[illegible]

CHARGE OUTS

APPLICATION No.: 5851

LOCATION: 55-57 Dartmouth St

TAP CLEARED

DATE BEF. AFT. REMARKS

OWNER:

31-313

MEASURES:

1" COPPER service

10-02-2018: Lead service line replacement project

phase 1, Contractor: P. Gioioso & Sons

TYPE: CU, Diameter 1", Water Pressure 80

Distance from main to curb stop N/A

Distance curb stop to meter 21'

Distance from curb face to curb stop 2'

Depth of service 4.0'

Total length of new pipe 21'

Curb stop replaced: NO Size N/A

Corporation replaced: No Size N/A

Ball Valve furnished: YES Size 1"

[illegible]