

✓ APPLICATION No.: 5854

TAP CLEARED 8824-2699

LOCATION: 48 Winsor

OWNER: George M. Albano

MEASURES:

 $\frac{1}{2}''$

W from	County	448.4 ft.
N from S	Winsor	8.9 ft.
W from E	house	5.7 ft.

6/15/88: Renewed from main to prop line. Stock: 18 ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 1 - 3/4 x 5/8 lead to cop adapt. xs 1-3/4 x 5/8 Fig.413

1" Copper Service 7/11/2019

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 95

Distance from main to curb stop (ft) 15

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (Ft) 2

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 15

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

[illegible]