

APPLICATION No.: 59		TAP CLEARED			
LOCATION:	OWNER:	DATE	BEF.	AFT.	REMARKS
Foster	Paulo Ferreira				
MEASURES:	1-21-1870				
5/8"					
N from Hillman	123.5				
W from E line Foster	6.0				
N from S line House	5.6				
See Extnesion # 2832					
Oct. 25, 1972 Renewed from 6" outside of curb stop to inside cellar					
14 ft. - 3/4" Copper tubing (7 ft. inside)					
3/4" Hays curb stop Caldwell Stop Box					
1 lb. wiping solder					
7/5/79: Franklin renewed service from the main to the curb					
stop. 19 ft. - 3/4" copper; 3/4" curb stop; stop box;					
5/8" x 3/4" Fig. 413;					
6/9/2017: Cut + Cap Water & Sewer Water @ TRAP, Sewer @ PROP LINE					
CONTRACTOR: RJ CANESSA INSPECTOR P. REYNOLDS					

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
9-23-66		5/8	Rockwell Mg.	19654950					

## CHARGE OUTS

64 Foster

