

5912

192 Grinnell St

OWNER:

31-313

Aug. 3, 1888

E X Orchard St

76.5 ft

N X S Line Grinnell ST

6.5 ft

# E X W Line House

3.0 ft

1" Copper Service

09/11/2018 LEad Service Line REplacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance main to curb stop (ft) 4.5

Distance curb stop to meter (ft) 19

Distance curb face to curb stop (ft) 1.6

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 23.5

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

# TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]

[illegible]