

✓ APPLICATION No.: 5914

LOCATION: 44 Winsor St

OWNER:

31-313

```
MEASURES: W X County St      407.0 ft
          N X S Winsor St    8.9 ft
          W X E House        4.4 ft
```

1" Copper Service 7/24/2019

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 10.1

Distance from curb stop to meter (ft) 18.4

Distance from curb face to curb stop (ft) 2.1

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 28.5

Curb stop replaced: Yes size 1"

Corporation replaced: Yes ssize 1"

Ball valve replaced: Yes size 1"

TAP CLEARED

[illegible]

[illegible]

CHARGE OUTS

