

APPLICATION No.: 5978

TAP CLEARED

LOCATION: 53-5 Delano St.

OWNER: Joseph Dias

MEASURES: $\frac{1}{2}$ " H lead Oct. 15, 1888

E from Second St. 18.5 ft.

S from N line Delano St. 6.0 ft.

W from E line house 10.8 ft.

Sept 12, 1995:

REnewed from main to prop line Stock: 27ft 3/4" copper tubing

1- 3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs

1- 3/4" corporation tap 1-6x3/4 service saddle

01/3/2019- Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in Water pressure 100

Distance from curb stop to main (ft) N/A

Distance curb stop to meter (ft) 13.5

Distance from curb face to curb stop (ft) 3.8

Depth of service (ft) 4

Total length of new pipe installed (ft) 13.5

Curb stop replaced: no Corporation replaced: no

Ball Valve Furnished: yes size 1"

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

9-23-60

