

APPLICATION No.: 6026

TAP CLEARED ✓

LOCATION: 24 GOSNOLD ST

DATE

BEF.

AFT.

REMARKS

OWNER: ANTONE P BOTELHO

7/21/94: tap reamed

31-313

MEASURES: 5/8" H lead Dec. 20, 1988

W from W line BOLTON ST 246.6ft

N from S line GOSNOLD 11.1 ft

W from E line HOUSE 91.3ft

7/21/94: Bisko Cont renewed from main to 2ft ins.prop. Cont
supplied all stock & will maintain trench

20ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 lead-cop adapt.xxs 1-3/4x5/8 Fig 413

Insp. FBento N X S LINE GOSNOLD ST 11.1ft

=====

10/26/2018: Service renewed from curb stop to meter Contractor:
JLC Construction, Inspector P Reynolds.

E from W Line House 9.0'

N from N Line House 45.0'

Main to Property line 14.0'

Pipe inside Property 44.0'

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 6026

TAP CLEARED

LOCATION: 24 Gosnold St.

OWNER: Antone P. Botelho

DATE

BEF.

AFT.

REMARKS

9/20/57

reamed

MEASURES: 5/8" H lead Dec. 20, 1888

W from W line Bolton St. 246.6 ft.

N from S line Gosnold St. 11.1 ft ~~6.9 ft.~~

W from E line house 913 ft.

March 3, 1965 Renewed service from main to property line

20 ft. 3/4" copper tubing

1 5/8" reused corporation coupling

1 lb. wiping solder

1 Calwell stop box, complete -long

125 compressor: 1/2 hr.

Tap reamed

1 street cut: 7' x 5' warrenite

1 sidewalk cut: 6' x 2' dirt

Nadeau 1 3/4" cop. to cop. stop fig 451

Letendre

Mello

July 8, 1963 Renewed from main to 4 ft. from main

4 ft. 3/4" copper tubing 5/8" reused corporation cplg.

1 lb. wiping solder

Sept. 20, 1957 Rewiped joint at main

wiping solder

7/21/94: Biszko Cont renewed from main to 2ft ins. prop line
 during cement lining Cont. supplied all stock & will maintain trench
 20ft

[illegible]

CHARGE OUTS

[illegible]