

APPLICATION No.: 6029

TAP CLEARED

LOCATION: 19 Circuit St

DATE

BEF.

AFT.

REMARKS

OWNER: Jessie Oliveira

31-313

1/20/93: t ap reamed

MEASURES: 5/8"

7/25/94: tap reamed

W from W line Bolton St 143.6ft

S from N line Circuit St ~~11.8ft~~ 11.8ft

W from E line house 9.0ft

1/20/93: REnewed from main to a point 4ft in front of main

Stock: 4ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs

1-3/4x5/8 Fig 413

=====

7/25/94: Biszko Cont renewed from main to prop line during
cement lining will maintain trench All stock supplied by cont.

34ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 lead-cop adapt.xxs 1-3/4x5/8 Fig 413 Insp.F Bento

S X N LINE CIRCUIT ST 11.8ft

=====

METER HISTORY

CHARGE OUTS

[illegible]

LOCATION: 19 Circuit St.

OWNER: Jessie Oliveira

MEASURES: 5/8" H lead Dec. 20, 1888

W from W line Bolton St. 143.6 ft.

S from N line Circuit St. 8.1 ft.

W from E line house 9.0 ft.

Oct. 18, 1960 Renewed from property line to inside cellae
 21 ft. of 3/4" copper tubing type K, soft
 Stock supplied and installed by owner's plumber

Inspected by J. Barboza

Service enters house W from E line 9.9 ft.

Tap:

W from E line House 7.3 ft.

S from S line House 49.5 ft.

Jan. 3, 1977 Renewed from 1/2 ft. outside curb stop to
 the property line.

6 ft. - 3/4" Copper tubing 3/4" Curb Stop
 Caldwell Stop Box 2- 3/4" x 3/4" lead to cop.
 conn.

- - -

METER HISTORY

CHARGE OUTS

[illegible]