

APPLICATION No.: 6060

TAP CLEARED

LOCATION: 19 Washington

OWNER: J J Punningtrans

MEASURES: $5/8"$

E from	County	138.1 ft.
S from N	Washington	5.6 ft.
E from W	house	1.8 ft.

October 28, 1954 Renewed from main to property line.
23 ft. of 3/4" copper tubing 1 3/4" cop. to I.f. cplg.
1 3/4" cop. to cop. coupling

October 10, 1951 Renewed from property line to inside the cellar.
10 ft. of 3/4" copper tubing
Stock supplied and installed by owner's plumber.

8/27/79: Franklin renewed service from the main to the meter. 12 ft. -3/4" copper(6' inside*) 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413; ?

1-26-99 Renewed 6.0 ft. South from curb stop to a point
7.6 ft. South of curb stop. Stock: 1.6 ft. - 3/4" Copper
tubing, 1 - 3/4" x 3/4" cop to cop cplg., comp.

5/19/04 Service pulled from previous repair job by NStar Gas Co.
Renewed from a point 4.5 ft. So from curb stop to a point 8.5 ft.
So from curb stop Stock: 4 ft 3/4" copper; 3/4" curb stop;
3/4" x 3/4" cop-cop colg., comp.

[illegible]

[illegible]

CHARGE OUTS
