



## METER HISTORY

[illegible]

## CHARGE OUTS

LOCATION: 62 Ash St.

OWNER: Lawrence D. Strapinus

MEASURES:

3/4"

L lead

Jan. 2, 1889

S from

Hawthorn

151.6 ft.

W from E line

Ash

6.5 ft.

N from S line

House

16.0 ft.

Oct. 31, 1972 Renewed from 6" outside curb stop to the property line.

6 1/2 ft. - 3/4" Copper tubing

3/4" Hays curb stop

2 wipe joints

Caldwell Stop Box

Aug. 29, 1977: Renewed 1/2 ft. outside curbstop to line. 8 ft.-3/4" copper; 3/4" curb stop; stop box; 2-3/4" x 3/4" lead conn. XS;

OCT 18 1982 --Renewed from main to 1.5 ft. outside main. 1.5 ft.-3/4" copper; 3/4" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XS;

July 20, 1995:

There was a wipe joint at the prop line Leak was after wipe joint 2ft ins. prop line Lead very bad Installed cop-cop at prop line Stock: 2ft 3/4" copper tubing 1-Caldwell stop box 1- 3/4 x 5/8 lead-cop adapt.xxs 1-3/4x3/4 cop-cop cplg.comp

11/30/95 Leak again inside property - approx. 20 ft. punch.

DATE

BEF.

AFT.

REMARKS

OCT 18 1982

Reamed

7/19/95

95293549

9550-02696

## METER HISTORY

[illegible]

## CHARGE OUTS