

APPLICATION No.: 6099

TAP CLEARED 8929 ✓

LOCATION: 92 Tremont

OWNER: E. Hitchcock

MEASURES: 5/8"

N from

Arnold

197.6 ft.

W from E line

Tremont

5.8 ft.

N from S line

house

10.8 ft.

-----  
 August 11, 1954 Renewed 6" each side of curb stop  
 1 ft. of 3/4" copper tubing 1 3/4" copper stop  
 -----

7/19/89: Renewed from 1 ft. outside curb stop to a point 1 1/2 ft.  
 Stock: 2 1/2 ft. 3/4" copper tubing 1-3/4" curb stop  
 1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xs.

8/10/92: Ch 90 proj Pavao Const renewed from main to prop line  
 Stock: 25ft 3/4" copper tubing 1-3/4" curb stop  
 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xs  
 1- 3/4x5/8 Fig 413 Insp J Rodrigues

Aug 19, 1996:

Renewed from main to a point 6 in.

Stock: 6in 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp

1- 3/4x5/8 Fig 413 =====

DATE

BEF.

AFT.

REMARKS

8/10/92 L TAP REAMED

8/14/96

T89-7603

963400301

8/19/96: tap reamed

[illegible]

## CHARGE OUTS

[illegible]