

LOCATION: 53 Winsor St

APPLICATION No.: 6101

TAP CLEARED

OWNER:

31-313

6/22/73 Ream

MEASURES: W X County St 419.8 ft  
S X N Winsor St 8.9 ft  
W X E House 2.0 ft

1" Copper Service 7/16/2019

Lead Service Line Repair Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) 24.3

Distance from curb stop to meter (Ft) 16

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 3.4

Total length of new pipe installed (Ft) 24.3

Curb stop replaced: Yes size 1"

Corporation replaced: No size 3/4"

Ball valve replaced: No size 3/4"

Remarks: New service line tied to existing 3/4"

copper at main

1-3/4" union installed 1ft outside curb stop

[illegible]