

APPLICATION No.: 6122

TAP CLEARED

LOCATION: 5 Stanton Ct

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: W X Hall St 76.2 ft
W X E Line House 9.0 ft
S X N Line Court 2.9 ft

1" Copper Service

12/17/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) 14.5

Distance curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 1.5

Depth of service (Ft) 5.9

Total length of new pipe installed (ft) 14

Curb stop replaced: NO size 3/4"

Corporation replaced: No size 3/4"

Ball valve furnished: Yes size 1"

Remarks: 1-1"X3/4" union 1.0 outside curb stop

[illegible]