APPLICATION No.: 6123		TAP CLEARED		
LOCATION: 7 Stanton Ct	DATE	BEF.	AFT.	REMARKS
OWNER:	5/6/94			
MEASURES: W X Hall St W X E Line Porch S X N Line Ct.  1" Copper Service 09/19/2019 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb sop (ft) 13 Distance curb stop to meter (ft) 40.7 Distance from curb face to curb stop (ft) 1.7 Depth of service (ft) 4.9 Total length of new pipe installed (ft) 40.7 Curb stop replaced: No size 3/4" Corporation replaced: No size 3/4" Ball valve replaced: Yes size 1" Remarks: 1-3/4" union installed where shown				

