

APPLICATION No.: 6143

TAP CLEARED

LOCATION: 29 Social St

OWNER:

31-313

MEASURES: May 1, 1889

E X W French Ave

92.5 ft

S X N Line Social St

8.7 ft

E X W Line House

5.2 ft

1" Copper Service

4/1/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curbstop (ft) 24

Distance from curb stop to meter (ft) 18.8

Distance from curb face to curb stop (ft) 2.7

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 18.8

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks 1-3/4 union installed 11f outside curb stop

DATE

BEF.

AFT.

REMARKS

1/1/56 Ream

6/29/2000 Ream

[illegible]