

APPLICATION No.: 6145

LOCATION: 21 Social St

TAP CLEARED

OWNER:

31-313

May 1, 1889

MEASURES:

E X W French Ave

166.5 ft

S X N Line Social St

8.7 ft

E X W Line House

5.2 ft

1" Copper Service

03/28/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 24

Distance from curb stop to meter (ft) 19.1

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 19.1

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks 1-3/4 union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

8/27/1980 Ream

1/5/93

7/5/2000 Ream

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

