

APPLICATION No.:

147-149 Darmouth St

31-313

May 10, 1889

N from Oak St 39.4'

E from W Line Dartmouth St 8.1'

S from N Line Bldg 5.9'

1" COPPER SERVICE

11-20-18: Lead service line replacement program

phase 1, : Contractor. P Gioioso & Sons

TYPE CU, Diameter 1inch, Water Pressure 95

Distance from main to curb stop 28.4'

Distance curb stop to meter 9'

Distance curb face to curb stop 2.3'

Depth of service 3.5'

Total length of new pipe installed 28.4'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball Valve furnished:NO Size 3/4"

Ball Valve furnished. NO SIZE 3/4"			
Remarks; 1- 3/4" union installed !LF outside curb stop			

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

5-30-95 reamed tap

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

