

APPLICATION No.: 6185

LOCATION: 179 Division St

OWNER:

31-313

MEASURES: June 6, 1889

TAP CLEARED

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

08/30/1990

04/19/2006

E X Crapo St 284.3 ft

S X N line Division St 6.3 ft

E X W line house 11.1 ft

08/08/2019 Lead Service Line Replacement Program

1" Copper Service

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 20

Distance curb stop to meter (ft) 18.3

Distance from curb face to curb stop (ft) 2.1

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 18.3

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union installed 1 ft outside curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

