

APPLICATION No.: 6187

TAP CLEARED

8329-1329

LOCATION: 93 Park

OWNER: Charles L. Wilcox

MEASURES: 5/8" COPPER 01-01-1971
 S from Union 274.4 ft.
 E from W line Park 7.0 ft.
 S from N line House 1.7 ft.

DATE

BEF.

AFT.

REMARKS

FEB 25 1983

Tap reamed

9-2000 Tap reamed

FEB 25 1983 --Renewed from main to a point 1.3 ft. from main.
 1.3 ft.-3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-
 cop. adapt.XS;

July 21, 1983 Renewed from 8" outside of curb stop to
 1.5 ft. inside stop.

1-3/4" curb stop 1- Stop box
 2-5/8" x 3/4" lead-cop. adapt. XS 2.3 ft.-3/4" copper

9-2000 Zenone Const. renewed from main to property line.
 Stock: 16 ft. - 3/4" Copper tubing, 1 - 3/4" Curb stop,
 1 - Caldwell Stop Box, 1 - 5/8"x3/4" lead to cop. adapt.XS,
 1 - 5/8"x3/4" Fig. 413. Zenone Const. to maintain cut.

2/17/11 - New measures
 S from S line Union St 274.4
 E from W line Park St 6.6
 S from N line House 1.7
 N from S line House 23.3
 E from E line House 13.4
 Main to Property Line 18.0
 Pipe inside Property 10.0

2/17/11 - Franklin Brothers renewed this service from curb stop to meter
 New measures above - owner charged \$70 inspection fee. Inspected by P. Reynolds

[illegible]

CHARGE OUTS

[illegible]