

APPLICATION No.: 6218B

LOCATION: 67 Winsor St.

duplicate

OWNER:

MEASURES: 1/2"

E from	Crapo St.	297.5 ft.
S from N line	Winsor St.	8.8 ft.
E from W line	House	1.3 ft.

Dec. 29, 76 Renewed from 6" outside curb stop to inside cellar.

17 ft. - 3/4" Copper tubing (8 ft. inside)  
3/4" Curb Stop Caldwell Stop Box  
5/8" x 3/4" lead to cop. adaptor XS

CHECKED METER ROOM - 01 @ CURB 9/18/95

2/21/04 Renewed from main to a point 1.0 ft. Repaired  
at main Stock: 1 ft. 3/4" copper tubing; 5/8" x 3/4"  
lead-cop adapt. XS; 5/8" x 3/4" Fig. 413 Tap reamed  
To finish service at a later date

4/1/04 Renewed from main to property line. Stock: 33 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 3/4" x 3/4" cop-cop cold.; comp; 5/8" x 3/4" Fig 413 Tap reamed

## TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

3/30/04	2004-0900071
---------	--------------

2/21/04	Tap Reamed
---------	------------

3/3/04	830 AM	2004-140-5141
--------	--------	---------------

4/1/04	Tap reamed
--------	------------

[illegible]

## CHARGE OUTS

[illegible]

APPLICATION No.: 6218 B

TAP CLEARED ✓

LOCATION: <sup>67</sup> Winsor

OWNER: F. Santos

MEASURES:  $\frac{1}{2}$ "

E from	crapo	297.5 ft.
S from N	Winsor	8.8 ft.
E from W	house	1.3 ft.

DATE

BEF.

AFT.

REMARKS



[illegible]

## CHARGE OUTS

[illegible]