

inside cellar to a point 9 ft. from meter toward property line using 9 ft.3/4" cop.tub. type K.soft. Stock supplied and installed by owner's plumber. Apr. 25.1961, ser. rep'd., renewed from the property line to the existing copper tubing at a point 9 ft. from meter inside cellar using 7 ft.3/4" cop.tub., Stock supplied and installed by owner's plumber. Sept.7,1962, ser.leak, renewed from main to 2½ft. from main using 2½ ft.3/4"cop., tap mamed-1 lb.

Aug. 21, 1959, ser. leak, renewed from meter

wiping solder,1-3/4" cop.cplg. A-1525,1-3/4" reused corp. cplg., #250 comp: 1/2 hr.