

APPLICATION No.: 6276 5/8" H lead

TAP CLEARED

LOCATION: 85 Rockdale Ave. N.E. cor. Circuit

DATE

BEF.

AFT.

REMARKS

OWNER: M.J. Pacheco

MEASURES: 5/8" H lead Oct., 1889  
 E from E line Circuit 74.0 ft.  
 S from N line Rockdale Ave. 10.9 ft.  
 E from W line House 11.2 ft.  
 Tap W from Bolton 313.3 ft.  
 S from N line Rockdale Ave. 62.0 ft.  
 W from W line House 19.8 ft.  
 Service enters house W from E line 8.3 ft.  
 Nov. 71909 So. Beach Rd. discontinued, Rockdale  
 Ave. laid out. This service extended to pipe line  
 Rockdale Ave. using 20 ft. 5/8" H lead leaving  
 service as follows:

City	Taker
64	17
63	18 1/2

All done by city. No Charge.

85 Rockdale Ave  
 Date: 7/11/2017 Contractor City of New Bedford  
 Repaired at Tap  
 Type of Pipe: Copper Size: 3/4"  
 Cop-3/4 Box of 3/4" Copper Tubing Units 2 UOM Feet  
 CorpAdap 5/8" Corp Adapter t-5/8 Units 1 UOM Each  
 LCXS-5/8 5/8" to 3/4" Lead to Copper x3/4 coupling XS Units 1 UOM Each

## METER HISTORY

[illegible]

## CHARGE OUTS



APPLICATION No.: 6276

TAP CLEARED *PLAN* ✓

LOCATION: 85 Rockdale Ave.

OWNER: Attilio J. Raffa, Et Al.

MEASURES:

3/4"

<sup>LEAD</sup>  
Copper

Oct. 1, 1889

E from E line

Circuit St.

74.0 ft.

S from N line

Rockdale Ave.

10.9 ft.

E from W line

house

11.2 ft.

-----  
 August 6, 1965 Renewed from  $\frac{1}{2}$  ft. outside curb stop to meter inside  
 the building.

28 $\frac{1}{2}$  ft. of 3/4" copper tubing

1 3/4" curb stop

1 3/4" cop. cplg. A-1525

1 lb. wiping solder

-----  
 10/30/86: Tilcon Warren digging inside property pulled 3/4" copper  
 service and meter. Repaired 9 f.t south from building & 17 ft.  
 south from building. Stock: 2 - 3/4 x 3/4 cop to cop cplg.  
 8ft. 6in 3/4" copper tubing. NOTE: ALSO PULLED METER OUT OF CELLAR  
 & TILCON PLUMBER MADE REPAIRS.

+++++

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

[illegible]

## CHARGE OUTS