

APPLICATION No.: 6309

TAP CLEARED

LOCATION: 20 RichmondOWNER: Mc CullyMEASURES: 3/4"

S from Locust	125.9
W from E line Richmond	6.9
S from N line house	12.1

-----  
March 25, 1968 Renewed from  $\frac{1}{2}$  ft. outside curb stop to inside of cellar  
15 $\frac{1}{2}$  ft. 3/4" copper tubing from  $\frac{1}{2}$  ft. outside curb stop to inside  
of cellar. 8 $\frac{1}{2}$  ft. of 3/4" copper tubing from  $\frac{1}{2}$  ft. outside curb  
stop to property line. 7 ft. of 3/4" copper tubing from property  
line to inside of cellar.  
1 3/4" Mueller curb stop 1 wipe joint

-----February

February 8, 1960 Renewed from meter inside cellar to a point 3 ft.  
from property line.

8 ft. of 3/4" copper tubing

Stock supplied and installed by owner's plumber.

MAY 24 1982 --Tilcon renewed from the main to the curb stop;  
20.0 ft. -3/4" copper; stop box; 1" x 3/4" Fig. 413;

- - - -

[illegible]

## CHARGE OUTS

[illegible]