

APPLICATION No.: 6316

## TAP CLEARED

LOCATION: 25 Palmer

OWNER: Donald F. Santos

MEASURES: 5/8"

N from	Elm	203.7 ft.
E from W line	Palmer	6.3 ft.
S from N line	House	2.1 ft.

July 2, 1951 New from main 1 ft.

1 ft. of 3/4" copper tubing      1 3/4" cop. x 3/4" I.P.Fem. Coup.

February 1, 1954 Renewed from main to a point 6 inches inside curb stop.

9 ft. of 3/4" copper tubing      1 3/4" copper stop  
1 wiped joint

8/12/04 Renewed from main to inside cellar (14 ft. ins. prop line)  
Stock: 30 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop  
box; 5/8" x 3/4" Fig. 413 Tap reamed

9/22/08 west end water main rehab contract #4 perrina constr  
renewed service from main to a point 4ft stock 4 ft 1" copper  
tubing 1-1 corp tap 1- x 3/4 reducer insp Tim Ives cdm

[illegible]

## CHARGE OUTS

[illegible]