

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

3/24/92	9213 1096
---------	-----------

9/1/92;	tap reamed
---------	------------

```

9/1/92: Renewed from main to prop line
Stock; 14ft 3/4" copper tubing 1-3/4" curb stop
1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xs
1-3/4x5/8 Fig.413
=====
11/16/92: C.L.cont #5 Biszko cont. renewed from main to a point
1 1/2ft supplied all stock: 1 1/2ft 3/4" copper tubing
1-3/4x3/4 cop-cop cplg.comp 1-3/4" corp tap NEW TAP IS 1 1/2ft
E of old tap old tap was 5/8" Insp. L Souza

```

DATE : 2/23/2024 CONTRACTOR: JLC CONSTRUCTION

CUT AND CAPPED SERVICE AT MAIN

[illegible]