

APPLICATION No.: 6356

TAP CLEARED 8949-1860

LOCATION: 49 Winsor

OWNER: Lois T. Motta

MEASURES: 1/2"

E from	Crapo	475.3 ft.
S from N	Winsor	7.8 ft.
W from E	house	2.9 ft.

9/30/77; Renewed 6" outside curb stop to inside cellar.  
18 ft. - 3/4" copper (10 ft. ins.); 3/4" curb stop;  
5/8" x 3/4" lead to copper adapt. XS; Caldwell stop  
box;

Dec. 6, 1989 renewed from main to a point 3 ft. from main.  
3 ft. - 3/4" copper tubing 1 - 3/4" x 5/8" fig. 413  
1 - 5/8" x 3/4" lead to cop adapt XXS

1" Copper Service 7/11/2019

Lead Service Line Replacement Program

Phase 1, Contractor P Giosio & Son

Type CU, Diameter 1in, Water pressure 95

Distance from main to curb stop (Ft) 28

Distance from curb stop to meter (Ft) N/A

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 28

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

DATE

BEF.

AFT.

REMARKS

Dec. 6, 1989

reamed

[illegible]

## CHARGE COSTS

