

APPLICATION No.: 6361

TAP CLEARED

LOCATION: 17 Margin St

OWNER:

31-313

MEASURES:

Dec. 5 1889

N X Brock Ave

152.2 ft

E X W Line Margin St

5.9 ft

N X S Line House

9.8 ft

1" Copper Service

11/16/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 8

Distance from curb stop to meter (ft) 15

Distance from curb face to curbstop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 15

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union installed 1LF outside
curb stop

DATE

BEF.

AFT.

REMARKS

5/7/03

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

