

APPLICATION No.: 63 91

## TAP CLEARED

LOCATION: 76 Florence  
OWNER: William J. O' Brien

DATE BEF. AFT. REMARKS



1/3/01 20010101394

MEASURES:

5/8"

S from	Kempton	192.4
W from E line	Florence	6.0
S from N line	House	7.2

1-4-01 Tap reamed

June 17, 1963 Renewed from 6" outside curb stop to property line  
5 ft. 3/4" copper tubing 3/4" cop. to cop. stop, fig. 415  
2 lbs. wiping solder

1-4-2001 Renewed from main to a point 3 ft. Stock: 3 ft. - 3/4"  
Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt.XS, 1 - 5/8"  
x 3/4" Fig. 413.

1/4/2001 Renewed from main to curb stop. Stock:  
18 ft. 3/4" copper tubing, 1 - 3/4" curb stop, 1  
Caldwell Stop Box

9/15/08 west end water main rehab contract #4 perrina constr  
renewed service from main to a point 5.5 ft stock 5.5ft 1 copper  
tubing 1-1 corp tap 1-1x 3/4 reducer inspect T Ives cdn

10/29/15: CITY CREW RENEWED FROM CURBSTOP TO METER INSIDE CELLAR  
STOCL:11'-3/4" cop tubing; 5/8x3/4 brass reducer; 3/4x5/8 brass 90\*  
3/4 male to female adapter; ground clamp; curbstop box 3/4 ball valve

[illegible]

## CHARGE OUTS

[illegible]



18 832c

LOCATION: Rear 676 Florence St.

OWNER:

MEASURES:

5/8"

76 FLORENCE ST

Connection of Appli#6391.

~~1-4-2001 Renewed from main to curb stop. Stock: 18 ft. - 3/4"~~  
~~Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,~~

TAP CLEARED

[illegible]

[illegible]

## CHARGE OUTS