

APPLICATION No.: 6398

TAP CLEARED

LOCATION: 327 So. Second St.

DATE

BEF.

AFT.

REMARKS

OWNER: Elvira Costa

MEASURES:

 $\frac{1}{2}$ "

" lead

Apr. 5, 1890

N from

South St.

114.3 ft.

E from W line

Second St.

6.4 ft.

S from N line house

0.5 ft.

August 19, 1975 Renewed from $\frac{1}{2}$ ft. outside curb stop
to $\frac{1}{2}$ ft. inside curb stop.

1 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Curb Stop

Buffalo Stop Box

2 - $\frac{5}{8}$ " x $\frac{3}{4}$ " lead conn.*\$1500 to fix 12/19/08*

12/30/08 - Reis Asphalt hired by owner to repair leak - replaced
3.5 ft copper & 2 lead to cop adapt. from 2 ft outside property line
to a point 3 ft east of foundation. owner charged \$130 (\$30 shut-
off, \$70 inspection & \$30 turn-on fees). Inspected by Percy Reynolds

1/27/17 renewed main to prop line

19 ft $\frac{3}{4}$ " copper tubing

1 ft cast iron curb stop boxes

1 ft $\frac{5}{8}$ " corp adapter1 ft $\frac{3}{4}$ " curb stop valve1 ft $\frac{5}{8}$ " to $\frac{3}{4}$ " lead to copper

lead worker: ronald aguiar dpi

07.11.2024 Cut & Capped at the main. Contractor: Farland Corp. Inspected by Percy Reynolds.

METER HISTORY

[illegible]

CHARGE OUTS