

TAP CLEARED

1700244

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

11-14-2000 Tap reamed

S from	North	55.5 ft.
E from W line	Park	6.3 ft.
N from S line	House	11.1 ft.

11-14-2000 Zenone Const. renewed from main to curb stop. Stock:
13 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell
Stop Box, 1 - 3/4" Corporation tap. Zenone Const. to maintain cut.

[illegible]

CHARGE OUTS

[illegible]