

APPLICATION No.: 6469

TAP CLEARED

LOCATION: 195 Rivet St

OWNER:

31-313

MEASURES: May 22, 1890
W X Hyacinthe St 21.9 ft
S X N Line Rivet St 9.2 ft
E X W Line House 9.0 ft

1" Copper Service

12/10/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 95 (meter)

Distance from main to curb stop (ft) 25

Distance from curb stop to meter (ft) 20.5

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 45.5

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]