

APPLICATION No.: 6471

TAP CLEARED

LOCATION: 61 RobesonOWNER: VassenneMEASURES: 3/4"

E from Cottage	137.0
S from N line Robeson	5.9
E from W line house	12.3

Feb. 25, 1974 Renewed from 1 ft. outside curb stop  
to the property line.

9 ft. - 3/4" Copper tubing 3/4" Curb Stop  
2 wipe joints

- - -

Dec. 4, 1974 Renewed from the main to a point 6 ft.  
from the main.

6 ft. - 3/4" Copper tubing 1 wipe joint  
1 - 1" x 3/4" Fig. 413

- - -

11/6/06 Caliacco Corp. renewed from the new main to a point 4 ft.

3/4/2021 Contractor City of New Bedford

Renewed Main to Meter

CI-CRB-B Cast Iron Curb Stop Boxes X Units 1 UOM Each

CSValve- 3/4" Curb Stop Valve (3-4)" Units 1 UOM Each

(3-4)" 3/4" Ball Valve Units 1 UOM Each

FS 90- 3/4" Female sweat 90 (3/4)" Units 2 UOM Each

CorpAdap 3/4" Female Corp Adapter t-(3/4)" Units 1 UOM Each

Cop-Box of 3/4" Copper Tubing (3/4)" 60 FT Coils Units 26 UOM Each

## METER HISTORY

[illegible]

## CHARGE OUTS