

APPLICATION No.: 6494

TAP CLEARED 8640-0064

LOCATION: 395 Elm
OWNER: Henry E. Parkins

DATE BEF. AFT. REMARKS

12-15-93 935102133

MEASURES:

12/15/93: tap reamed

5/8"

E from	Newton	64.3
S from Nline	Elm	6.5
E from W line	House	10.5

Dec. 31, 1959 Renewed from curb stop to inside cellar
16 ft. of 3/4" copper tubing 1 lb. wiping solder

9/29/86: Renewed from curb stop to a point 1.6 ft.
Stock: 1.6 ft. 3/4" copper tubing 1 - 3/4" curb stop
1 - caldwell stop box 1 - 3/4 x 5/8 lead to cop adapt. xs

12/15/93: Renewed from main to curb stop Stock: 21ft 3/4"
copper tubing same curb stop same Caldwell stop box
1-3/4x5/8 Fig 413 NOTE: LARGE SEWER IN MIDDLE OF STREET
APPROX. 4FT DIA. APPEARS TO BE LEAKING SOMEWHERE WEST OF THIS TRENCH

8/15/05 Renewed from newly installed 8" main to a point 7.6 ft.
Stock: 7.6 ft. 3/4" copper tubing; 3/4" cop-cop cplg., comp; 3/4"
Corp. tap.
SILVA CONSTRUCTION TO MAINTAIN TRENCH

[illegible]

CHARGE OUTS

[illegible]