

LOCATION: 268 Arnold St.

OWNER: Martin L. Walton

MEASURES: 5/8" L lead July 21, 1890  
 E from Tremount 128.4 ft.  
 N from S line Arnold 6.4 ft.  
 E from W line House 6.5 ft.

Sept. 27, 1954 Renewed from a point 6" outside curb  
 stop to a point 2 ft. inside curb stop.

2 1/2 ft. - 3/4" copper tubing; 1 - 3/4" copper stop,  
 2 wiped joints

May 31, 1973 Renewed from the main to a point 2 ft.  
 from the main.

2 ft. - 3/4" Copper tubing 3/4" x 3/4" Fig. 413  
 1 wipe joint

8/13/92: Pavao cont renewed from main to prop line supplied  
 all stock & labor Stock: 14ft 3/4" copper tubing  
 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xs  
 1-3/4x5/8 Fig 413 Insp J.Rodrigues Chap 90 project

8/13/93 LEAK ON LEAD BEFORE METER.  
 OWNER TO CALL FOR RENEWAL

DATE BEF. AFT. REMARKS

8/13/92: Tap reamed

## METER HISTORY

## CHARGE OUTS

[illegible]