

APPLICATION No.: 6576

## TAP CLEARED

LOCATION: 77 Fruit St.

OWNER: Frank Gonsalves

MEASURES: 5/8" H lead Sept. 2, 1890

W from Hemlock St. 92.4 ft.

S from N line Fruit St. 6.0 ft.

On E line house

Aug. 9, 1971 Renewed from  $\frac{1}{2}$  ft. outside curb stop to property line  $7\frac{1}{2}$  ft.  $3\frac{1}{4}$ " copper tubing  $3\frac{1}{4}$ " Hays curb stop  
2 wipe joints

— 300 —

1/29/10 - City crew renewed service from main to property line

28 ft - 3/4" copper tubing; 1 - 3/4" curb stop;  
1 Caldwell stop box; 1 - 3/4" corp Tap; 1 - 5/8" x 3/4"  
lead to cop adapt xxs; 1 - 6"x3/4" service saddle  
Foreman: Frank Bento

---

BRADBURY-WARING, INC.

[illegible]