

APPLICATION No.: #6585

TAP CLEARED

LOCATION: 122 Clinton St.

OWNER: Gerard Kavanaugh

31-313

MEASURES: 3/4"

Copper

Jan. 1, 1890

W x hydrant	64.4 ft.
N x S line Clinton St.	6.2 ft.
W x E line house	20.8 ft.
E x W line house	5.6 ft.
N x N line house	33.0 ft.

Main to line	14.0 ft.
Pipe inside property	26.5 ft.

7/27/06 AEM Cont. renewed service from curb stop to cellar. Above  
are new measures.

-----

DATE	BEF.	AFT.	REMARKS
------	------	------	---------



## METER HISTORY

[illegible]

CHARGE OUTS.



LOCATION: 122 Clinton St.

OWNER: Williston H. Collins

MEASURES: 3/4"

E from	Ash	221.5 ft.
N from S line	Clinton	6.2 ft.
E from W line	House	6.8 ft.

Renewed from a point  $\frac{1}{2}$  ft. outside curb stop to a point  $1\frac{1}{2}$  ft. inside curb stop

2 lbs. wiping solder 2 ft. of 3/4" copper tubing

2-3/4" cop. to I. P. F. cplg., A-1551 3/4" copper stop (used)

---

*Leak inside of cellar 30ft punch*

*2/6/91 J. R. Repaired by owner's plumber 2/7/91*

5/22/06 Renewed from main to property line. Stock: 14 ft. 3/4" copper tubing;

3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop adapt. XXS; 3/4" x 3/4"

Fig. 413 Tap reamed

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

5/22/06

Tap Reamed



## METER HISTORY

## CHARGE OUTS

[illegible]