

LOCATION: 148 Belleville Ave.

OWNER: J.A. R. Silva

MEASURES: 1"

H lead

Oct. 31, 1890

N from

Coggeshall

~~120.7 ft.~~ 122.2 ft.

W from E line

Belleville Ave.

~~8.7 ft.~~ 8.1 ft.

S from N line

House

~~18.7 ft.~~ 10.6 ft.

W x W line

House

~~12.4 ft.~~ 12.4 ft.

6/25/76: Due to the installation of the new 48" main this service was renewed from the main to a point 22 ft. from the main. Stock supp. & installed by Zoppo; 1" Corporation Ford compression; 1" x 3/4" Reducer; 22 ft.-3/4" copper; 3/4" Ford curb stop compression; 3/4" x 5/8" lead to copper adaptor XCS; Measures of 1" Corporation: N x N line Coggeshall St. 122.0 ft; W x E line Belleville Av. 29.0 ft.

7/2/90: Renewed from curb stop to ins cellar

(5 ft. ins prop line Stock: 14 ft. 3/4" copper tubing

1- 3/4" curb stop 1-Caldwell stop box

7/2/90 NOTE: Curb stop installed 4.6 ft. east from curb of road because electric duct on sidewalk and other curb stop was on street.

11/9/92: Gioioso Const Belleville Ave sewer proj.

Renewed 12.0ft west x curb stop to a point 14.6ft west x

curb stop Stock: 2.6ft 3/4" copper tubing

2-3/4x3/4 cop-cop cplg.comp cut & crimped by contractor

Insp M Rose

=====

METER HISTORY

CHARGE OUTS

[illegible]