

APPLICATION No.: 6663

TAP CLEARED

LOCATION: 164 Blackmer St.

OWNER: Alfred Santos

DATE

BEF.

AFT.

REMARKS

3/3/65

Reamed

MEASURES: 1/2"

H lead

Nov.29,1890

S from

Blackmer St.

38.2 ft.

E from W line

Second St.

6.2 ft.

N from S line

house

10.5 ft.

March 3, 1965 Renewed service from main to 5 ft. from main; 5 ft. - 3/4" copper tubing; 1-5/8" reused corp. cplg.; Tap reamed; 1# wiping solder;

- - -

Oct. 6, 1969 Renewed from 6" outside curb stop to inside cellar.

13 1/2 ft. - 3/4" copper tubing; 1- 3/4" Hays curb stop; 1 wipe joint; 2-3/4" meter cplg.

- - -

05.13.2019 - Lead Service Line Replacement Program

Contractor: P. Gioioso and Sons

Type: CU, Diameter (in) 1; Water Pressure (PSI) 100

Distance from main to curb stop (ft) 12; Distance from curb face to curb stop (ft) 1.5, Depth of service (ft) 4, Total length of new pipe installed (ft) 12

Curb stop replaced: Yes Size 1" Corporation Replaced

Yes Size 1" Ball Valve Furnished: No

Distance Curbstop to meter (ft): N/A

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

Blackmer Street

