

APPLICATION No.: 6672

TAP CLEARED

LOCATION: 55 Mt. Pleasant

OWNER: Omer Brenon

(INACTIVE SER)

DATE	BEF.	AFT.	REMARKS
AUG 13 1981	Tap	reamed	✓

MEASURES: 3/4"

N from

Durfee

81.5 ft.

E from W line

Mt. Pleasant

~~XXXXX~~ 2.9 ft.

S from N line

House

8.9 ft.

Jan. 18, 1972 Renewed from 1/2 ft. outside curb stop to a point 3 ft. inside curb stop.

3 1/2 ft. - 3/4" Copper tubing 3/4" Curb stop

2 wipe joints

- - -

1956 Contractor installed 8" main on east side. Relocated service from the 30" main and tapped into 8" main. Copper from west side of 30" main to 8" main.

AUG 13 1981 Renewed service from the 8" main to the property line. 24 ft. - 3/4" copper; 3/4" curb stop; Caldwell stop box; 1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS

[illegible]

CHARGE OUTS

[illegible]