

APPLICATION No.: 6676

TAP CLEARED

344 Purchase St

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

OWNER:

12/5/78 Ream

31-313

9/8/99	Ream
--------	------

MEASURES:	December 6, 1890	
	S X Wing St	118.7 ft
	W X E Line Purchase St	7.2 ft
	S X N Line House	7.3 ft

## 1" Copper Service

08/02/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 19

Distance from curb stop to meter (ft) 16.5

Distance from curb face to curb stop (ft) 1.9

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 16.5

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball Valve Replaced: Yes size 1"

Remarks: 3/4 - 1 union installed 1 LF outside curb stop

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

# CHARGE OUTS

--

