

APPLICATION No.: 6727

LOCATION: 8 Warwick St

TAP CLEARED

OWNER:

31-313

S X Rockland St	113.4 ft
-----------------	----------

MEASURES: S X Rockland St
E X W Warwick St

6.6 ft

S X N House

9.0 ft

1" Copper Service 10/25/2018

Lead Service Line Replacement Program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 6

Distance from curb stop to meter (ft) 16

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 16

Curb stop replaced: No size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4" union installed 1LF outside curb
stop

DATE _____

BEF.

AFT.

REMARKS

10/29/91 Ream

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

