

APPLICATION No.: 6731

TAP CLEARED

LOCATION: 46 Fruit St.OWNER: Manuel PerryMEASURES: 5/8" H lead Apr. 30, 1891W from Juniper St. 113.0 ft.N from S line Fruit St. 6.9 ft.W from E line house 5.5 ft.July 2, 1963 Renewed from main to $\frac{1}{2}$ ft. outside curb stop6 $\frac{1}{2}$ ft. of 3/4" copper tubing type K, soft1 3/4" cop. to I. F. cplg. fig 4131 3/4" cop. to cop. cplg. A-1525

Tap reamed

1 street cut: 6' x 2' Warrenite

Compressor: #250: 1 hr.

Marks

Camara

Abraham

Dec. 21, 1961 Renewed from $\frac{1}{2}$ ft. outside curb stop to a point3 $\frac{1}{2}$ ft. inside curb stop 3/4" cop. to cop. stop, fig. 4152 lbs. wiping solder

Sept. 1, 1995: Walsh Const.

Cement lining plugged tap. REnewed from main to a point 1.0ft Stock: 1.0ft 3/4" copper tubing

1- 3/4x3/4 cop-cop cplg.comp 1-3/4x5/8 Fig 413

Insp. Jos. Rodrigues Cont. supplied stock & will maintain trench

DATE BEF. AFT. REMARKS

9/1/95: tap reamed

4/28/96

962606652

Clean Elect.

12/25/09 Service leaking
under porch

[illegible]