

APPLICATION No.: 6739

TAP CLEARED

LOCATION: 21 Katherine St.

OWNER: Frank S. Grace, T.T.

TO MARK CLECT.

MEASURES: 1/2" H lead May 2, 1891

W from County St. 183.9 ft.

S from N line Katharine St. 7.6 ft.

E from W line House 10.0 ft.

Jan. 14, 1963 Renewed from 1/2 ft. outside curb stop to meter inside cellar.

19 ft. - 3/4" Copper tubing 1 lb. wiping solder
3/4" cop to cop stop7/31/78: Renewed from main to 2 ft. front of main. 2 ft.
3/4" copper; 5/8" x 3/4" lead to cop. adapt. XS; 5/8" x
3/4" Fig. 413;7/9/92: Renewed from main to curb stop Stock: 22ft 3/4" copper
tubing 1-3/4" curb stop 1-Caldwell stop box
1- 3/4x5/8 Fig.41310/3/16 riley bro's pulled water service out of main.
cuts to be done by riley bro's

Date: 10/3/2016

Contractor: Riley Brothers

Service Pulled, Repaired by DPI

Cop 3/4 Box of 3/4" Copper Tubing Units 27 UOM Feet

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

SWT-6x3/ 6" Saddle w/ 3/4" Tapp 4 Units 1 UOM Each

CSValve- 3/4" Curb Stop Valve 3/4 Units 1 UOM Each

DATE

BEF.

AFT.

REMARKS

7/31/78

Tap reamed

7/9/92

9228 3774

7/9/92: TAP REAMED

METER HISTORY

[illegible]

CHARGE OUTS