

APPLICATION No.:

LOCATION: 191 Bonney St.

OWNER:

31-313

MEASURES:

Date: 8/5/2019 Contractor: City of New Bedford
Renewed Curb Stop to Meter
TELbow-3/ ¼" 90* Threaded Copper 4 Elbow Units 1 UOM Each
BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each
Cop-.75 Box of ¾" Copper Tubing Units 21 UOM Feet
CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each
M-ADAPT ¾" Copper Male Adapter .75 Units 1 UOM Each
Bush-.75 x ¾" x ½" Brass Bushing Units 1 UOM Each

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 6741

TAP CLEARED

LOCATION: 191 Bonney St.

DATE

BEF.

AFT.

REMARKS

OWNER: Jovina Ponte

3/9/64

Reamed

MEASURES: 5/8"

H lead

Apr. 30, 1891

N from

Rivet St.

193.5 ft.

E from W line

Bonney St.

6.5 ft.

N from S line

house

6.6 ft.

March 9, 1964 Renewed from main to $\frac{1}{2}$ ft. inside curb stop.

10 ft. 3/4" copper tubing

1 3/4" cop. to cop. stop. fig 415

1 3/4" copper coupling A 1525

✓ 1 5/8" reused corporation coupling

Tap reamed

125 Compressor: 1 hr.

1 street cut: 9' x 2' Warrenite

1 sidewalk cut: 2' x 1' Blacktop

Abraham

Breton

Fields - - -

July 30, 1957 Renewed from curb stop to a point 3 ft. inside curb stop.


3 ft. - 3/4" copper tubing; 2# wiping solder;
- - -

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 6741

TAP CLEARED 

LOCATION: 191 BONNEY ST

DATE

BEF.

AFT.

REMARKS

OWNER: JOVINA PONTE

MEASURES: 5/8" H lead Apr.30,1891

N from Rivet St 193.5 ft

E from W line Bonney St 6.5 ft

N from S line House 6.6 ft

May 10,1996

Ch.90 reconstruction

Todesca Corp renewed service from 2ft inside curb stop to

✓ prop line Cont.supplied all stock & will maintain trench

6ft 3/4" copper tubing 1-Caldwell stop box

1-3/4x5/8 lead-cop adapt. xs 1-3/4x3/4 cop-cop cplg.comp.

Insp. F Bento NOTE CONTRACTOR DID WORK WITHOUT SUPERVISION
OF WATER DEPT.

[illegible]

CHARGE OUTS