

APPLICATION No.: 6806

TAP CLEARED ✓

LOCATION: 147 Tremont St.

OWNER: Mary Driscoll

MEASURES:

5/8"

S from

Court

61.4 ft.

E from W line

Tremont

6.0 ft.

S from N line

house

2.5 ft.

7/22/80: Renewed from 6" outside curbstop to inside cellar.
17 ft. - 3/4" copper (9 ft. ins.); 3/4" curb stop; Caldwell
stop box; 5/8" x 3/4" lead-cop. adapt. XXS

6-11-98 Biszko Cont renewed service from the newly installed 8"
ductile main to a point from the main. Stock supplied by Contractor:
2 ft - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt. XXS
1 - 3/4" Corporation tap. Contractor to maintain cut.

2-12-99 M. Pavao Const. renewed from main to prop. line.
Stock: 13.5 - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
adapt. XS. M. Pavao Cont. to maintain cut.

[illegible]

CHARGE OUTS

[illegible]