APPLICATION No.: 6819	TAP CLEARED			
LOCATION: 16 Margin St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: July 1,1891 N X Brock Ave W X E Line Margin St O1/14/2019 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 20 Distance from curbstop to meter (ft) 14.4 Distance from curb face to curbstop (ft) 1.5 Depth of service (ft) 4.0 Total length of new pipe installed (ft) 14.4 Curb stop replaced: No size 3/4" Corporation replaced: No size 3/4" Ball valve furnished: Yes size 1" Remarks: 1-3/4" union installed 1LF outside curb stop				

