

✓

OWNER:

31-313

MEASURES: E X Crapo St

359.6 ft

S X N Winsor St

8.9 ft

EXW House

11.7 ft

7/22/2019

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25

Distance curb stop to meter (ft) 17.8

Distance from curb face to curb stop (ft) 2.7

Depth of service (ft) 3.7

Total length of new pipe installed (Ft) 17.8

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4" union installed 1 ft outside

curb stop

DATE _____

BEF.

AFT.

REMARKS

10/2/91 Ream

10/2/91

[illegible]